

FEDERAL MINISTRY OF POWER, WORKS AND HOUSING (WORKS)
HIGHWAYS CONSTRUCTION AND REHABILITATION (SOUTH-EAST UNIT)
STATUS OF ALL ON-GOING HIGHWAYS PROJECTS

S/N	Project Title	Length (km)	Name of Contractor	Contract Sum (N:K)	Contract Award Date	Commencement Date	Completion Date	Extended Completion Date	Amount Certified To Date (N)	2017/2018 Budget (N:K)	% Completion to date	Remarks
ABIA STATE												
1	Reconstruction of Bende-Ohafia-Arochukwu Road Section I in Abia State Contract No. 6481	19.29	Hartland Nig. Ltd	5,490,680,078.33	June 30, 2018	October 2, 2018	August 2, 2020	-		290,439,385.00	4.5	Contractor has just mobilised to site and is making progress
2	Rehabilitation of Calabar- Itu-Ikot-Ekpene- Aba- Owerri Road Section III, Ikot- Umuoessien - Aba Road in Abia State, Contract No. 6036	43.20	Brent Investments Ltd	2,991,389,773.68	December 3, 2009	December 16, 2009	August 15, 2011	December 15, 2017	1,330,089,540.38		37.56	Contract terminated and awaiting determination for the propose of final account
3	Rehabilitation of Olokoru-Ahiaukwu- Itaja-Obuohia- Isicourt- Ikwuano Road in Abia State, Contract No. 6063	10.00	Rhas Nig. Ltd	990,673,340.30	March 2, 2010	March 10, 2010	June 9, 2010	May 30, 2018	497,087,800.91	193,626,257.00	61	Slow work progress
4	Rehabilitation of Olokoru-Isiala-Oboro-Ahowa Road in Abia State, Contract No. 6091	7.00	BOK Nig Ltd	515,315,493.00	January 6, 2011	February 1, 2011	July 31, 2011	June 30, 2018	282,139,603.95	96,813,128.00	53	Slow work progress
5	Rehabilitation of Ahiaukwu Amangwo-Umuahia- Ngwa-Ngwa Road in Abia State, Contract No. 6094	6.00	M/S LA-ANN ENGINEERING NIG. LTD	589,554,307.65	January 6, 2011	February 1, 2011	June 29, 2011	-	189,949,978.00	96,813,128.00	42	Slow work progress
6	Rehabilitation of Olokoru- Itaja - Obuohia-Umuahia- Isicourt Road in Abia State, Contract No. 6096	5.20	M/S SIMIDIA S&I INT'L CO. LTD	560,067,007.50	January 6, 2011	February 1, 2011	July 31, 2011	-	167,286,252.79		25	Contract terminated and awaiting determination for the propose of final account
7	Construction of Nkporo- Abriba-Ohafia-Road in Abia State, Contract No. 6130	39.30	DUTUM CONSTRUCTION LTD	2,739,105,600.20	June 22, 2012	September 26, 2012	March 25, 2014	December 31, 2018	684,034,251.03	338,071,445.00	12.88	Slow work progress
8	Construction of Abriba- Arochukwu-Ohafia Road, Abia State, Contract No. 6158	15.00	BEKS KIMSE NIG. LTD	2,265,982,372.50	December 13, 2012	February 5, 2013	October 5, 2015	December 20, 2019	830,315,766.40	145,219,693.00	20.37	Slow work progress
9	Rehabilitation and Reconstruction of Enugu- Port Harcourt Dual Carriageway Section I: Lokpanta- Umuahia Tower (Ch 61 +000 - Ch 120+500) in Abia State, Contact No. 6208	59.50	SETRACO NIG. LTD	39,548,900,597.79	September 2, 2013	September 21, 2013	March 20, 2017	March 19, 2019	17,278,713,918.86	5,600,639,482.00	44	Work in progress
10	Rehabilitation of Enugu- Port Harcourt Road Section II: Umuahia- Aba Township Rail/Road Bridge Crossing in Abia State, Contract No. 6209	56.10	M/S Arab Contractors O.A.O. Nigeria Ltd	50,892,770,722.04	September 2, 2013	September 21, 2013	March 20, 2017	March 20, 2020	17,862,791,614.77	3,707,942,820.00	24.5	Work in progress
	TOTAL	260.59		106,584,439,292.99					39,122,408,727.09	10,469,565,338.00		

**FEDERAL MINISTRY OF POWER, WORKS AND HOUSING (WORKS)
HIGHWAYS CONSTRUCTION AND REHABILITATION (SOUTH-EAST UNIT)
STATUS OF ALL ON-GOING HIGHWAYS PROJECTS**

S/N	Project Title	Length (km)	Name of Contractor	Contract Sum (N:K)	Contract Award Date	Commencement Date	Completion Date	Extended Completion Date	Amount Certified To Date (N)	2017/2018 Budget (N:K)	% Completion to date	Remarks
ANAMBRA STATE												
11	Construction of Ihiala - Orlu Road in Isseke Town -Amafuo -Uli with spur (Ihiala -Orlu -Umuuru Section) in Anambra State C/No. 6220	6.45	Messrs Tomline Nig. Ltd.	711,888,234.75	14th Nov., 2013	14th Dec, 2013	13th Nov, 2014	Nil	106,783,253.21	193,626,257.00	4.94%	The contractor has been out of site since September, 2016. effort to bring him back to site has proved abortive.
12	Dualization of Onitsha - Owerri Road and Onitsha Eastern Bypass in Anambra and Imo States, Contract No.5660	47	CCC Nigeria Limited	30,852,311,659.40	05/10/2005	6/10/2002	5/10/2005	17/08/2010	29,020,000,211.15	704,315,510.00	100.00%	Work completed
13	Construction of Ikemba Drive Spur on Oba-Okigwe road through permanent site of Nnamdi Azikiwe University Teaching Hospital in Anambra State C/No. 6218	5	Messrs Jireh Habitation Inter. Services Nig. Ltd.	625,690,820.37	30th Oct., 2013	4th Dec., 2013	3rd Feb,2015	Nil	352,303,420.93		17.23%	The contractor is on site making minimal progress in concrete work due to inclement weather.
14	Rehabilitation of Spur from Onitsha - Owerri Road to Okija- Ihembosi-Afor Ukpor -Ebenator-Ezinifite in Anambra State C/No. 6112	13.5	Messrs Ffordiac Engineering company Ltd.	1,786,546,349.60	6th Oct., 2009	25th Oct., 2011	24th July, 2012	Nil	1,310,873,860.55	242,032,821.00	75.15%	throughout the year 2017, they however, remobilized to site in the month of January, 2018 to launch some bridge beams. They left site by March 2018. The contractor is asking for the approval of rate review and rescoping of the project.
15	Rehabilitation of Okija-Oguta-Imo State Border Road in Anambra State C/No. 6058	4.8	Messrs Roudo Nig. Ltd.	599,926,404.00	9th Feb., 2010	8th April, 2010	8th Oct., 2010	28th Dec, 2012	530,012,172.12		93.55	The contractor has achieved a substantial progress on the project with only about 2.5km of surface dressing works on the shoulders remaining.
16	Construction of Osekwa Bridge in Anambra State C/No. 6043	2	Messrs Horizon Construction Company Ltd.	896,863,539.10	25th Sept., 2009	30th Oct., 2009	29th Oct., 2010	31st Dec., 2012	768,834,060.60	58,018,893.00	87.43%	The bridge has been completed. The approach is yet to be completed. Meanwhile the contractor is awaiting for the approval of her augmentation request.
17	Rehabilitation of Oba-Nnewi-Okigwe Road Section 1: Oba - Nnewi - Uga in Anambra State C/No. 5986	25	Messrs C.C.C Nig. Ltd.	3,794,656,914.08	29th April, 2009	28th May, 2009	27th May, 2011	Nil	2,944,350,804.65	281,726,204.00	86.97%	They are presently asking for the provision of fund in the contract to take care of variation in key unit items. However, the contractor is making progress.
18	Rehabilitation of Otuocha-Ibaji-Nzama-Iheaka-Ibaji section of Ibaji-Odulu-Ajegwu road in Anambra State. C/No. 6024.	30	Messrs Niger Construction Ltd.	7,173,909,755.40	18th Nov., 2009	16th Dec, 2009	15th Dec., 2011	Nil	3,406,129,283.40	939,087,346.00	43.30%	The contractor is presently on site. Augmentation reports on the project has been submitted to headquarters for further necessary action.
19	Rehabilitation of Igwe Ilika-Eke-Uke Idemili North LGA in Anambra State. C/No. 6224	3.48	Messrs Fractal Construction Nig. Ltd.	980,435,032.50		5th Nov. 2014	4th April, 2016	Nil	99,327,521.57	145,219,693.00	11.19%	The contractor mobilized to site late (January 2018). They are presently constructing line drains and inial earth works.
20	Construction of Omor-Umulokpa Road in Anambra and Enugu States Section 1 C/No. 6277.	6.5	Messrs Arays Global Services Ltd.	979,889,663.45	23rd Dec., 2014	15th Jan. 2015	14th Jan. 2016	Nil	139984237.64	145,219,693.00	2.31%	The contractor has not been on site for a long time.
		143.73		16,909,105,713.25					6,842,767,746.64	6,842,767,746.64		

FEDERAL MINISTRY OF POWER, WORKS AND HOUSING (WORKS)
HIGHWAYS CONSTRUCTION AND REHABILITATION (SOUTH-EAST UNIT)
STATUS OF ALL ON-GOING HIGHWAYS PROJECTS

S/N	Project Title	Length (km)	Name of Contractor	Contract Sum (N:K)	Contract Award Date	Commencement Date	Completion Date	Extended Completion Date	Amount Certified To Date (N)	2017/2018 Budget (N:K)	% Completion to date	Remarks
EBONYI STATE												
21	Rehabilitation of Abakaliki - Afikpo Road Section I: Abakaliki - Onueke - Abomega, Contract No.5989	20.5	Bulletine Const, Nig.Ltd./Uniglobe Const. Eng'g Ltd.	2,987,774,166.30	28/5/2009	28/5/2009	27/11/2010		2,709,555,847.68		88.39	Work in progress
22	Rehabilitation of Abakaliki - Afikpo Road Section II: Abomega - Afikpo, Contract No.5989A	23.5	CCECC Nig. Ltd.	3,500,000,000.00	14/5/2009	14/5/2009	11/5/2010	30/03/2015	2,455,757,622.20	193,626,257.00	90.00	
23	Construction Of Nnenwe – Uduma – Uburu Road, Section I (26.27km) And Section II: Spur To Ishiagu – Mile 2 Road (14km), In Enugu/ Ebonyi States, Contract No.6148	40.27	Setraco Nig. Ltd.	11,603,191,818.53	20/12/2012	20/12/2012	19/06/2015	18/06/2018	8,011,789,205.93	1,742,636,312.00	72.90	Work in progress. The contract was recently augmented to accommodate construction of additional bridge
24	Construction of Ohafia - Oso Road in Abia/Ebonyi States, Contract No.6160	11.7	Uniglobe Const. Eng'g Ltd.	2,293,965,030.00	12/2/2013				1,465,238,961.38	375,634,938.00	73.63	Work in progress
25	Construction of Nenwe - Nomeh - Mbururu - Nara Road Projects Spur to Obeagu Oduma Road in Enugu/ebonyi States, Contract No.6317	26.00	Arab Contractors	6,437,166,957.38	27/03/2017	26/06/2017	25/06/2019		919,595,279.63	1,355,383,799.00	8.84	Work in progress
		121.97		26,822,097,972.21					15,561,936,916.82	3,667,281,306.00		
ENUGU STATE												
26	Rehabilitation of Nuskka - Obollo - Ikem - Ehamufu - Nkalagu Road, Contract No.5962.	49.68	Mife Const. Nig. Ltd.	6,446,051,729.71	16/12/2009				3,238,613,063.45	422,589,306.00	79.99	Slow progress of work
27	Rehabilitation of Ozalla - Akpugo - Amangunze - Ihuokpara - Nkomoro - Isu - Onicha (Enugu - Onitsha) Road with Spur to Onunwere in Enugu State, Contract No.6078.	41.00	Arab Contractors	6,796,939,488.99	25/11/2010				3,682,911,422.90	1,032,996,081.00	55.38	Slow progress of work
28	Rehabilitation of Umana - Ndiagu - Agba Umana - Ebenebe - Amasi Awka - Express Road with Spur from Umana Ndiagu, Contract No.6169	56.05	CGC Nig. Ltd.	10,370,810,187.53	14/01/2013				4,132,946,935.98	1,267,767,917.00	53.54	Slow progress of work
29	Construction of Ogrute - Umuida - Unadu - Akpanya - Odoru Road in Enugu/ Kogi States Contract No.6170	40.50	PW Nig. Ltd.	12,951,207,018.75	02/05/2013				3,640,582,658.25	751,269,877.00	20.21	Slow progress of work

FEDERAL MINISTRY OF POWER, WORKS AND HOUSING (WORKS)
HIGHWAYS CONSTRUCTION AND REHABILITATION (SOUTH-EAST UNIT)
STATUS OF ALL ON-GOING HIGHWAYS PROJECTS

S/N	Project Title	Length (km)	Name of Contractor	Contract Sum (N:K)	Contract Award Date	Commencement Date	Completion Date	Extended Completion Date	Amount Certified To Date (N)	2017/2018 Budget (N:K)	% Completion to date	Remarks
30	Construction of Aguoba - Owa - Mgbagbu Owa - Ebenebe (Anambra Border) with Spur to Awaha - Oyofo - Iwollo Road, Contract No.6153	31.15	Coduc Nig. Ltd.	3,035,439,907.50	02/06/2013				861,801,488.65	253,553,583.00	23.46	Slow progress of work
31	Rehabilitation of Enugu - Port Harcourt Expressway Section III: Enugu - Lokpanta., Contract No.6251	61.00	CGC Nig. Ltd.	32,317,082,596.26	12/03/2014				4,847,562,389.44	2,250,905,237.00	11.30	Work in progress
32	Construction of Oji - Mmaku - Awgu Road with Spur to Obeagu Ugbo. Contract No.6269	4.10	Golden Const. Ltd.	994,661,294.55	21/01/2015				553,129,686.15	375,634,938.00	68.12	Slow progress of work
33	Rehabilitation of Onitsha - Enugu Carriageway Section II: Anambra State Border - Enugu Road, Contract No.5988	38.00	Niger Const. Ltd.	7,251,451,515.00	28/05/2009				3,270,765,855.36	5,634,524,077.00	60.21	Slow progress of work
34	Rehabilitation of Outstanding Section of Onitsha - Enugu Expressway: Amansea - Enugu and Full Rehabilitation of Umuinya Section in Enugu/Anambra States, Contract No.6266	58.00	RCC Nig. Ltd.	14,693,277,138.75	02/12/2015				3,636,496,318.47		32.28	Work in progress
35	Construction of Ugwueme - Nenwenta - Mkwere - Ezere - Awgunta - Obeagu - Mgbidi - Mmaku Road, Contract No.6293	37.59	IDC Nig. Ltd.	14,693,277,138.75	27/02/2017				3,885,020,952.51	1,452,196,927.00	29.28	Work in progress
36	Rehabilitation of Amugo - Uno - Oriemba Market - Amugo Isiorji Onuani Road, Contract No.6221	6.60	Beks Kimse	850,575,495.00	4/12/2013				127,586,324.25	193,626,257.00	9.58	Slow progress of work
37	Rehabilitation of Umuna - Ndiagu - Agba Umuna - Ebenebe - Amasi Awka Express road with Spur from Umuna Ndiagu Contract No.6194	5.53	Master Holdings Nig Ltd	995,369,082.81	21/1/2013				412,010,959.37	295,812,514.00	41.38	Slow progress of work
38	REHABILITATION OF UMULUNGBE – UMUOKA – AMOKWU – IKEDIMKPE – EGEDE – OJIEYI – AWHUM ROAD IN ENUGU STATE CONTRACT NO.6459	16.00	IDC Nig. Ltd.	6,245,100,307.91	03/07/2018	03/07/2018	02/07/2020		0.00	484,065,642.00	0.00	Contractor mobilising to site
39	9th Mile - Enugu - Port Harcourt Dual Carriageway Road (Inclusive of Additional Works/Reinstatement of sudden washout created by gully erosion between Km.9+500 and Km.9+700 and also between Km.11+300 -Km.11+400), Contract No.6018	30.00	CCC Nigeria Limited	9,675,130,831.00	28/5/2009	28/5/2009	27/05/2011	26/05/2013	6,622,798,168.66	657,361,142.00	54.04	Contract terminated and the final account has being processed and the Contractor is expected to pay the sum of N54,523,319.17K to the Ministry

FEDERAL MINISTRY OF POWER, WORKS AND HOUSING (WORKS)
HIGHWAYS CONSTRUCTION AND REHABILITATION (SOUTH-EAST UNIT)
STATUS OF ALL ON-GOING HIGHWAYS PROJECTS

S/N	Project Title	Length (km)	Name of Contractor	Contract Sum (N:K)	Contract Award Date	Commencement Date	Completion Date	Extended Completion Date	Amount Certified To Date (N)	2017/2018 Budget (N:K)	% Completion to date	Remarks
40	Rehabilitation of Akpasha (Umuatugbuoma) - Obijiofia - Amodu Road in Nkanu west LGA, Contract No.6315	13.60	Slok Nig. Ltd.	3,278,317,359.89	27/03/2017				468,331,051.41	380,330,375.00	34.18	Work in progress
41	Rehabilitation of Oji - Achi - Mmaku - Awgu - Ndeabor Road Section I in Enugu State, Contract No.6476	39	Setraco Nig. Ltd.	11,558,069,376.90	25/07/2018				0.00	968,131,285.00	0	Contractor mobilising to site
42	Rehabilitation of Old Enugu - Portharcourt Road (Agbogugu - Abia Border spur to Mmaku), Contract No.6458	45	Setraco Nig. Ltd.	13,933,953,708.62	03/07/2018				0.00	1,173,859,183.00	0	Contractor mobilising to site
43	Rehabilitation of Nkwo inyi - Akpugoeze - Anambra State Border Road in Enugu/ Anambra States, Contract No.6461	18	Anbeez Services Ltd.	2,695,755,677.42	03/07/2018				0.00	234,771,837.00	0	Contractor mobilising to site
44	Rehabilitation of 9th Mile - Orokam Road in Enugu State, Contract No.6290	72	RCC Nig. Ltd.	38,034,539,413.79	14/05/2018				0.00	1,314,722,285.00	0	Contractor mobilising to site
		662.80		196,817,009,269.13					39,380,557,274.85	19,144,118,463.00		
IMO STATE												
45	Rehabilitation of Oba - Nnewi Road Section II, Contract No.5986A	11	Bulletine Const.Ltd./Zerock Nig.Ltd.	2,572,437,142.28	19/1/2009				1,543,403,251.53	422,589,306.00		No work progress for the past three years
46	Rehabilitation of Owerri - Umuahia Road Sections I, II and III, Contract No.6126	22	Zerock Const. & Eng'g Nig. Ltd.	4,207,774,864.51	20/6/2012				2,675,549,963.08	253,553,583.00		No work progress for the past three years
47	Construction of Ikot Ekpene Border-Aba-Owerri Dualization Road Sect. I Phase I(11.26Km From Owerri End) in Akwa Ibom/Abia/Imo States, Contract No.6155	11.26	Arab Contractors	3,780,988,125.00	12/13/2012	2/6/2013	8/5/2015	5/4/2019	2,256,872,865.93	2,206,855,263.00		Work in progress
48	Rehabilitation of Amanwaozuzu - Uzoagba - Eziam - Ori - Amaohia Road, Contract No.6234	10.6	Vic Phranc Nig. Ltd.	1,275,747,419.10	6/1/2014				279,093,192.00			No work progress for the past three years
49	Construction of Mbase-Ngwa Road with Bridge at Imo River, Imo/Abia States, Contract No.6157	14	Mangrovetechnig. Ltd.	2,943,534,543.18	6/2/2013				441,530,181.48	253,553,583.00		No work progress for the past three years
		68.86		14,780,482,094.07					7,196,449,454.02	3,136,551,735.00		
	GRAND TOTAL	1,257.95		361,913,134,341.65					108,104,120,119.42	43,260,284,588.64		

